Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. **1st & Final bill** (For Other Works) Date.....20.....

Division- **Project Division Dasarahalli**

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No..... Head of Account:

Name of Work : Construction of RCC return Wall and Building to proposed dobhighat at Mallasandra in Ward No.13

Contractor and Full Address: **Sri. Gnanendra murthy. M. D**

Reference to Agreement No: 60/17-18 04-03-2018

Work Order No: 000048/2017-18 Date 15-03-2018

Job code No: 013-17-000036

Certified that the measurements were taken by me on 27/08/19.....and recorded in pages.... 252246-25250

Of measurement Book No...2523..... and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 27/08/19..... and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Division Officer

ಸಹಾಯಕ ವಿಭಾಗಾಧಿಕಾರಿ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

If Memorandum of Payment

1)	Total value of work done or supplies made as per account within	Gross 9238476-
2)	Deduct amount to be held in reserve being.....percent Rs.....	IT 92385-
3)	Deduct amount to be held in Balance	LWC 92385-
4)	Deduct Payment :	CBT 9238-
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....	Rg 89976-
	Amount adjusted towards cash advance recovery of	CGST 82486-
	b) Payments cost store or other materials supplied.	SGST 82486-
	Now made recovery of amount creditable to this/other work	Ded 448956-
	Amount paid on this bill Cheque/Cash	Net 8789520-
5)	Balance being unpaid value of work done held in reserve	
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	
7)	Net amount due to or from contractor	
	Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied	

Contractor's Signature

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

Witnesses:

1.

2.

Dated.....Signature of Contractor

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer Making Payment

(For use in the Office)

Audited and admitted for Rs. 9238476/-

Passed by Cheque for Rs. 8789520/- Eighty Seven lakhs eighty nine thousand five hundred and twenty only

by accountancies 448956/-

Accounts Superintendent

Exe. Engineer
Executive Engineer

B.B.M.P Dasarahalli Division

Scanned by CamScanner

Name of work:Modified Estimate for Construction of RCC return Wall and Building to proposed dobhighat at Mallasandra in Ward No.13

ABSTRACT - R.A BILL No.01

ABSTRACT

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up to 1.5m, excavatedsurface levelled and neatly dressed, disposed earth to be levelled including breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1 (a)/2.3.1 (Item No.2.2, Page No.5, SR: 2016-17)	Cum	151.20	265.00	40068.00			151.20	265.00	40068.00	151.20	40068.00
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m.after breaking of clods complete as per specifications,specification. No. KBS 2.1(b)/2:3.5 (Item No.2.4, page No.5, SR: 2016-17)	Cum	75.60	400.00	30240.00			75.60	400.00	30240.00	75.60	30240.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Schedule 'D'			Measurement							
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
3	KSRB 2-2.3: Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above in width, in soft rock not exceeding 1.50mtrs in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50mt including cost of explosives, labour, HOM of equipment complete as per specifications, specification. No. KBS 2.1 C/2.9.4/2.18/2.19 (Item No.2.6, page No.5, SR: 2016-17)	Cum	90.72	1000.00	90720.00			90.72	1000.00	90720.00	90.72	90720.00
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (Item No.4.2, page No.512, SR: 2016-17)	Cum	35.70	5400.00	192780.00			35.70	5400.00	192780.00	35.70	192780.00

Scanned by CamScanner

No						Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
5	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (I.tm No.5.6, P.No.23, SR:2016-17)	Cum	0.00	4500.00	0.00			0.00	4500.00	0.00	0.00	0.00
6	KSRB 5.3-3: Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13) (I.tm No.5.9, P.No.23, SR:2016-17)	Cum	0.00	5400.00	0.00			0.00	5400.00	0.00	0.00	0.00

Scanned by CamScanner

No			Qty	Rate	Amount	Measurement Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
8	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9 (Item No.2.10, page No.6, SR: 2016-17)	Cum	283.50	135.00	38272.50			282.89	135.00	38190.56	282.89	38190.56
9	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming after watering with all lead and lift including cost of all labour complete as per specifications, specification. No. KBS 2.9.9/2.9.10.1/2.1.1 (I.tm No.2.12, P.No.6, SR:2016-17)	Cum	0.00	270.00	0.00			0.00	270.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastiiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, Unties, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fiHets Etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications, specification No. KBS 4.t, 4.6 (I.tm No.4.12, P.No.13, SR:2016-17)	Cum	548.86	6800.00	3732248.00			548.23	6800.00	3727949.72	548.23	3727949.72

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
11	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregtes @ 0.0345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 (l.tm No.4.19, P.No.14, SR:2016-17)	Cum	0.00	490.00	0.00			0.00	490.00	0.00	0.00	0.00
12	Providing and casting reinforced cement concrete racks with design mix M20, granite or trap jelly 12mm and down size 5 cms thick and below with reinforcements of 6mm dia MS bars at 15 cms. Centre to centre for main reinforcement and at 30cms centre to centre for distribution including supports wherever necessary with burnt brick in CM 1:4 including centring, form work, curing etc., complete (inclusive of cost of steel and fabrication charges). (l.tm No.4.53., P.No.18, SR:2016-17)	Cum	0.00	957.00	0.00			0.00	957.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Estimate			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
13	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, nciuding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (I.tm No.4.6, P.No.12, SR:2016-17)	Cum	0.00	5870.00	0.00			0.00	5870.00	0.00	0.00	0.00
14	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 (I.tm No.4.28, P.No.15, SR:2016-17)	Sqm	4.20	245.00	1029.00			4.20	245.00	1029.00	4.20	1029.00
	Qty Above 125%	Sqm	65.80	247.21	16266.40			65.80	247.21	16266.40	65.80	16266.40

Scanned by CamScanner

No						Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
15	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (I.tm No.4.32, P.No.16, SR:2016-17)	Sqm	39.80	390.00	15522.00			39.80	390.00	15522.00	39.80	15522.00
	Qty Above 125%	Sqm	505.96	391.68	198175.91			505.96	391.68	198175.91	505.96	198175.91
16	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons.up to 3.50m from Ground level. Specification No. KBS 4.6.2 (I.tm No.4.18, P.No.15, SR:2016-17)	Sqm	62.50	330.00	20625.00			62.50	330.00	20625.00	62.50	20625.00
	Qty Above 125%	Sqm	77.50	410.95	31848.32			77.50	410.95	31848.32	77.50	31848.32
17	KSRB 4-6.9 Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (I.tm No.4.36, P.No.16, SR:2016-17)	Sqm	0.00	730.00	0.00			0.00	730.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Sheddule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
18	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (I.tm No.4.34, P.No.16, SR:2016-17)	Sqm	0.00	270.00	0.00			0.00	270.00	0.00	0.00	0.00
19	KSRB 4-6.10 Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (I.tm No.4.37, P.No.16, SR:2016-17)	Sqm	0.00	290.00	0.00			0.00	290.00	0.00	0.00	0.00
20	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting,. propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached1 pilasters, buttresses, plinth cilis and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (Item No.4.30, page No.15, SR: 2016-17)	Sqm	0.00	310.00	0.00			0.00	310.00	0.00	0.00	0.00

Scanned by CamScanner

						Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
21	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 TMT bars Fe 500 (Item No.4.46, page No.17, SR: 2016-17)	Tn	70.41	65400.00	4604977.50			70.41	65400.00	4604977.50	70.41	4604977.50
	Qty Above 125%	Sqm	3.68	64859.91	238917.98			3.55	64859.91	230462.32	3.55	230462.32
22	KSRB 5.14.1: Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding,curing complete as per specifications. (I.tm No.5.34, P.No.25, SR:2016-17)	Sqm	0.00	990.00	0.00			0.00	990.00	0.00	0.00	0.00

Scanned by CamScanner

No						Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
23	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case	Sqm	0.00	4200.00	0.00			0.00	4200.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	Qty	Rate	Amount	Measurement Qty	Measurement Amount	Qty	Rate in Rs.	Amount	Qty	Amount
24	KSRB 7.9 : Providing and fixing M.S.grill work for windows and Kgs ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (I.tm No.7.9, P.No.32, SR:2016-17)	kgs	0.00	80.00	0.00			0.00	80.00	0.00	0.00	0.00
25	KSRB 15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification. (I.tm No.15.19, P.No.114, SR:2016-17)	Sqm	0.00	252.00	0.00			0.00	252.00	0.00	0.00	0.00
26	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specification (I.tm No.15.16, P.No.114, SR:2016-17)	Sqm	0.00	235.00	0.00			0.00	235.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Accepted Sheet/Est. @			Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
27	KSRB 15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification. (I.tm No.15.21, P.No.114, SR:2016-17)	Sqm	0.00	200.00	0.00			0.00	200.00	0.00	0.00	0.00
28	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on existing flooring with a special adhesive for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc., cost of materials, mortar, labour etc., complete as per specification.(I.tm No.14.43, P.No.107, SR:2016-17)	Sqm	0.00	1280.00	0.00			0.00	1280.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
29	KSRB 15-15.1 : Providing and applying painting with primer in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.(P.No-117 ,I No-15.51.2 of KPWD S.R 2016-17)	Sqm	0.00	95.00	0.00			0.00	95.00	0.00	0.00	0.00
30	KSRB 15-15.2 : Extra over Item 15-15.1 for painting two coats with plastic emulsion paint of approved brand and shade on ceiling and / or sloping roof as per specifications.(P.No-117 ,I No-15.51.3 of KPWD S.R 2016-17)	Sqm	0.00	4.00	0.00			0.00	4.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
31	Providing textured paint of approved quality, colour and shade to wall surface after cleaning and rubbing the wall surface with wire brush of medium size emery stone to remove all the loosely adhering particles, the surface is then cleaned with water and ensured that it is in line and level. The textured material is then mixed with 40-50% of clean water until a homogeneous thick slurry is formed, the slurry is left for 5-10 min, to react completely with ingredients. The textured finish prepared as above is then applied to the wall surface with suitable roller/spray gun/putty/ blade/ trowel to get the desired finish. The finished surface shall be applied with two coats of exterior paint of approved shade. The rate includes providing and removing scaffolding, all lead and lift and all other incidental charges (Item No.15.105, Page No.125, SR: 2016-17)	Sqm	0.00	370.00	0.00			0.00	370.00	0.00	0.00	0.00

Scanned by CamScanner

No			Measurement								
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
32	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips; suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8 m Specification No. KBS 7:107 7.12 (Item No.7.5, Page No.31, SR: 2016-17)	Sqm	0.00	3000.00	0.00			0.00	3000.00	0.00	0.00	0.00

Scanned by CamScanner

No			As per Measurement Sheet			Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
33	KSRB 7.6 : Providing and fixing top covers made out of 20 guage m M.S. sheet over pull and push rolling shutters bent to shape including cost of red lead primer coat of painting , materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 7.10.6/7.12 (Item No.7.6, Page No.32, SR: 2016-17)	M	0.00	510.00	0.00			0.00	510.00	0.00	0.00	0.00
34	KSRB 15-18.1 : Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including costof materials, labour, complete as per specifications.(Item No.15.73, Page No.121, SR: 2016-17)	Sqm	0.00	30.00	0.00			0.00	30.00	0.00	0.00	0.00
35	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. (Item No.15.74, Page No.121, SR: 2016-17)	Sqm	0.00	85.00	0.00			0.00	85.00	0.00	0.00	0.00

Scanned by CamScanner

No						Measurement						
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
36	KSRRB M800-18, G.L Barbed Wire Fencing 1.8 Metre High:- Providing m and fixing 1.8 metres high GI barbed wire fencing with 2.4 m angle iron posts 50 mm x 50 mm x 6 mm placed every 3 metres center to center founded in M-15 grade cement concrete, 0.6 metre below ground level, every 15th post, last but one end post and corner post shall be strutted on both sides and end post on one side only and provided with 12 horizontal lines and 2 diagonals interwoven with horizontal wires, fixed with GI staples, turn buckles etc complete as per clause 800.7 as per specifications. MORTH Specification No. 807(Item No.24.22, Page No.182, SR: 2016-17)	M	0.00	360.00	0.00			0.00	360.00	0.00	0.00	0.00
37	Supplying heavy PVC condiuit pipe .....mm dia .....mm thick confirming to IS 2509 woth suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures. run with 18SWG GI fish wire wherever necessary(2/1.2)(P.No-2 ,I No-1.1.1 & 1.1.2 of ELE S.R 2014-15)	M	0.00	45.00	0.00			0.00	45.00	0.00	0.00	0.00
38	25mm dia 2mm thick	M	0.00	60.00	0.00			0.00	60.00	0.00	0.00	0.00

Scanned by CamScanner

No	Description of Work	Unit	As per Modified Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
39	Supplying and fixing sheet metal box made out of 18 SWG sheet metal with necessary holes for cable/conduit entry as required with one coat of primer of approved make etc.(2/1.4)(P.No-2 ,I No-1.4.1 & 1.4.2 of ELE S.R 2014-15) 75X75X65mm	Each	0.00	100.00	0.00			0.00	100.00	0.00	0.00	0.00
40	100X75X65mm	Each	0.00	100.00	0.00			0.00	100.00	0.00	0.00	0.00
	Total				**9251690.61**		**0.0**			**9238854.72**		**9238854.72**

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

9238476- 9238476-

PMC
Newzen Consultants Bangalore

Assistant Engineer
Project Division,Dasarahalli
Bruhat Bangalore Mahanagara Palike

Asst. Executive Engineer
Project Division, Dasarahalli
Bruhat Bangalore Mahanagara Palike

Asst. Executive Engineer
Project Division, Dasarahalli
BBMP, Bangalore

Scanned by CamScanner